

# Current Status of Beam Commissioning of FFAG Accelerator at Kyushu University


Yujiro Yonemura






# Contents

1. Overview of 150 MeV FFAG Accelerator
2. Development of RF acceleration system
3. Status of beam commissioning
  - 3.1. COD measurement
  - 3.2. Tune measurement
  - 3.3. Beam acceleration
4. Summary



# Overview of 150 MeV FFAG Accelerator



magnet	Radial sector type (DFD-triplet)
Cell	12
K-value	7.62
Beam energy	10 $\Rightarrow$ 125 MeV ( 12 $\Rightarrow$ 150 MeV)
Radius	4.47 $\Rightarrow$ 5.20 m
Betatron tune	H: 3.69~3.80 V: 1.14~1.30
Max. field	F-field: 1.63 T
(along orbit)	D-field: 0.78 T
Circ. freq.	1.55~4.56 MHz
Repetition	100 Hz
Mean current	1.5 nA

150 MeV FFAG accelerator has been developed for various applications, such as nuclear physics ,nuclear engineering and medical science.



# Injector cyclotron

## Design parameters of Baby-Cyclotron

Energy	10 MeV (proton)
Type	AVF Cyclotron
Ion Source	Internal PIG ( LaB6 cathode)
RF Dee Voltage	40 kV
Extraction Radius	300 mm
Magnetic field	Max. 1.54 T
RF Frequency	47 MHz (2 <sup>nd</sup> harmonic)
Beam Current	15 $\mu$ A




JSW Baby-Cyclotron

We are planning the irradiation experiments for low energy physics




# Timing Chart of injector and FFAG





# Timing Chart

Preparation has been completed



In preparation



# Beam commissioning log

**2012**

Jan.	The 1st turn was observed
Feb.	Circulating beam was observed
Apr. – Jun.	Maintenance period (Saving electricity)
Jul. – Sep.	Assembling of the RF cavity Low power test of RF amplifiers
Nov. – Dec.	Beam study of multi-turn injection


**2013**

Jan. – Mar.	Maintenance period (repair of power sources and vacuum system)
Apr. – Jun.	High power test of RF amplifiers Installation of the RF cavity, High power test
Jul.	Beam acceleration was demonstrated (~80MeV)
Jul. – Aug.	Study of beam acceleration has been performed



# Contents

1. Overview of 150 MeV FFAG Accelerator
2. **Development of RF acceleration system**
3. Measurements of COD and tune
4. Demonstration of Beam acceleration
5. Summary



Power amplifier and RF cavity






# Requirements of RF acceleration system

To achieve a rapid cycling acceleration of 100 Hz,

RF voltage	3 kV / 1 cavity
Number of RF cavities	2
Frequency range	1.5 – 4.2 MHz


Power dissipation of an RF cavity

$$P = \frac{V^2}{2R} = \frac{3000^2}{2 \times 200} = 25 \text{ kW} \rightarrow 12.5 \text{ kW/1core}$$



**Effective Cooling system**


Strong fringing field of FFAG magnets at the straight sections



**Magnetic Shield of RF cavity  
COD correction magnets**



# Overview of RF acceleration system





Gap Voltage	3 .0 kV/cavity
RF frequency	1.5 – 4.2 MHz
Power tube	4CW15000E × 2
Class	B class, Push-pull
Core material	FINEMET (FT-3M)
RF output power	200 kW


Experimental setup for a power test




# Overview of RF cavity



Schematic drawing of the RF cavity





Mechanical drawing





# Indirect water cooling system



Cross sectional view of the cooling plate

Temperature difference between core and cooling plate

$$\Delta T = \frac{q}{A} \left( \frac{\Delta x_1}{k_1} + \frac{\Delta x_2}{k_2} \right)$$

- $k_1$  : Coefficient of thermal conductivity of core (20 W/m K)
- $k_2$  : Coefficient of thermal conductivity of spacer (3 W/m k)
- $\Delta x_1$  : Thickness of MA core (35 mm)
- $\Delta x_2$  : Thickness of spacer (1 mm)
- $q$  : Power dissipation of 1 core (25 kW)
- $A$  : Area of cooling plate (1.36 m<sup>2</sup>)




$\Delta T = 38$  degree




# Magnetic Shield of RF cavity

The RF cavity should be magnetically shielded



Frequency range




The measured resonance frequency varied when the fringing field was greater than 150 Gauss.



# Design of Magnetic Shield




Calculation model of Opera-3d



T = 8 ~ 76 mm

## Optimization of thickness of magnetic shield




The required thickness of the shield is about 40 mm or more

Shield with a thickness of 50 mm is employed for the RF cavity



# COD correction magnets





Straight section  
( $B_z = 400$  Gauss)

Cavity & Shield


Cavity & Shield  
+ COD correction magnet

Current of coil	max. 980 A
Magnetic field	970 Gauss
Length	100 mm
Gap	76 mm





# Installation of RF cavities




The second RF cavity will be installed in 2014.





# Measured Impedance of RF cavity


To confirm the shielding effect, the impedance of the cavity was measured



The resonance frequency increase slightly  
The shunt impedance decreased by about 10 %






# Measurement of Gap voltage






The drop of the gap voltage causes the beam loss during acceleration.

# Acceleration voltage with amplitude modulation



$$\frac{1}{g(f)} = h(f)$$






$$V(t) = \sin\left(\int f(t)dt\right)$$

$$V(t) = h(f)\sin\left(\int f(t)dt\right)$$

the variation of the RF voltage has been reduced.



# High power test



$$\Delta T = \frac{q}{A} \left( \frac{\Delta x_1}{k_1} + \frac{\Delta x_2}{k_2} \right)$$


Coefficient of thermal conductivity of core

~~20 W/m K~~ → 5 W/m K

Cooling Capability

$$P = \frac{V^2}{2R} \times duty = \frac{6000^2}{2 \times 180} \times 0.2 = 20 \text{ kW}$$

Requirements for 100Hz operation ⇒ 25 kW



An additional cooling system is required



# Summary of Development of RF acceleration system

## Requirements

RF voltage	3 kV / 1 cavity
Frequency range	1.5 – 4.2 MHz
Magnetic shielding	< 150 Gauss
Cooling Capability	25 kW



**Achieved !**

> 20 kW (insufficient)

An additional forced-air cooling system (5 kW) is required.

$Q$ : required amount of air

$\gamma$ : specific gravity of air

$C$ : specific heat of air

$\Delta T$ : specific heat of air

$P$ : heat generation

$$Q = \frac{P}{\gamma C \Delta T} = \frac{5kW}{1150 \times (60 - 25)} = 7.5 \text{ m}^3/\text{min}$$

=



low air blowers

The Preparation of the forced-air cooling system has been completed.  
High Power test of the cooling system will be started.



# Contents


1. Overview of 150 MeV FFAG Accelerator
2. Development of RF acceleration system
3. Status of beam commissioning
  - 3.1. COD measurement
  - 3.2. Tune measurement
  - 3.3. Beam acceleration
4. Summary










# COD measurement

Because of the strong fringing field at straight sections, the RF cavity is large source of COD.



# Beam profile monitor




A position of closed orbit was obtained by analyzing beam profiles.






# Layout of beam monitors







# Position of beam profile monitors



# COD Measurement (1)





Center of beam profile shifted to inner side.





# COD Measurement (2)

FC1




Positions of the beam profile are constant.  
Closed orbit = 4.42 m

# COD Measurements (3)



Displacements of COD is maximum





Beam profiles are employed to estimate to strength of COD correction magnets



# COD measurement (4)


To estimate the strength of COD correction magnets,



**COD ~ 20 mm**

**1248 A of current is required to compensate COD**

# 2-5. Tune monitor





Equivalent circuit

Capacitive pickup monitor


R: Resistance 1 MΩ

C: 540 pF (horizontal monitor)

125 pF (Vertical monitor)



Horizontal tune monitor




Vertical tune monitor



# Tune measurement (1)

Tune shift caused by COD of the RF cavity




Horizontal tune has varied from 3.61 to 3.62










# Tune measurement (2)







# Tune measurement (2)





# Tune measurement (3)




$\nu_x$

Resonance line	Strength
$\nu_y = 1.5$	Very Strong
$\nu_x + \nu_y = 5$ ( $2\nu_x + 2\nu_y = 10$ )	Strong
$\nu_x - 2\nu_y = 1$	Weak ?



# Working point



## Working point (1)

Advantage:

No resonance crossing

Disadvantage:

Narrow working area

between  $v_y=1.5$  and  $v_x - 2v_y=1$

## Working point (2)

Advantage:



wide working area

Disadvantage:



Resonance crossing of  $v_x + v_y = 5$



# Beam Acceleration



RF ON



22nd July 2013

The beam acceleration was successfully demonstrated. (~80MeV)



# Summary

The beam commissioning of the 150 MeV FFAG has gone smoothly.

Developed RF system satisfied almost all requirements.  
The test of the air-forced cooling system will be started.

We are now in preparation for the beam acceleration up to the final energy and the beam extraction.