FFAG facility recovery schedule

1 2 3 4 5 6 7 8 9 10 11 12 13 4 5 8 7 8 9 10 11 12 13 4 5 8 7 8 9 10 11 12 13 4 5 8 7 8 9 10 11 12 13 4 5 8 7 8 9 10 11 12 13 4 10 10 10 10 10 10 10 10 10 10 10 10 10				
月 火 木 盒 土 日 月 火 木 倉 土 日 月 火 木 盒 土 日 月 火 木 盒 土 日 月 火 木 意 土 日 月 火	月 火 水 木 盒 土 日 月 火 水 木 盒 土 日 月 火 水 木 盒 土 日 月 火 水 木	金 土 日 月 火 水 木 金 土 日 月 火 水 木 金 土 日 月 火 水 木	a ± B A × * a ± B A × * a ± B A × * a ± B	
resonator alignment				
tank installation				
tank alignment RFQ power testing OK				
		RF testing in the LINAC		
bad control boards repla	aced, but brand new ones didn't work			
	Acceys shipped repaired boards			
		Ion src conditioning		
		beam test in the LINAC		
			beam injection to the main ring	
			beam injection to the main ring	

1