

KURRI status and plans

2017.10.12

Tom Uesugi, Y. Kuriyama, H. Okita, Y. Fuwa, Y. Ishi, Y.Mori KURRI

LINAC:

1. All the tanks seem OK. They are in stable operation.
2. Relative phase has been changed by using additional 20 cm cable between the DTL1 signal pickup and the feedback circuit.

Main ring:

1. Succeeded injecting the beam to the main ring.
2. Confirmed that the beam was accelerated up to 24.4 ms which corresponds to the energy of ~ 110 MeV.
3. We need fine tunings to get the condition of 150 (130) MeV beam extraction. But this is the standard operating procedure.



