

# LINAC status

y.ishi 2017.04.13

- A. RF power testing done for RFQ, DTL1, DTL2
- B. 2 tubes in DTL1 dead → replaced
- C. 3 tubes in DTL1 and one in DTL2 almost dead
  - need to replace ( tank field 60% of nominal )
  - sent purchase ordering
  - 3 tubes for DTL1 will be delivered in 2 weeks
  - 1 tube for DTL2 will be delivered in 1.5 months
  - try to operate beams with weaker field in DTL2 ( 90% )
- D. at earliest, beam testing will be starting from mid May